

# Press Release

March 6, 2019

OSAKI CoolGen Corporation  
New Energy and Industrial Technology Development Organization

## **Completion of Oxygen-blown IGCC Demonstration Tests as the First Step of the "OSAKI CoolGen Project"**

### **- Targets Achieved in All Test Items, Including High-Efficiency High-Load Change Rate -**

On February 28, OSAKI CoolGen Corporation (founded through joint funding by The Chugoku Electric Power Co., Inc. and Electric Power Development Co., Ltd. (J-POWER)) successfully completed demonstration tests of oxygen-blown integrated coal gasification combined cycle (oxygen-blown IGCC) technology, the first step of the "OSAKI CoolGen Project" that is being implemented as a project subsidized by New Energy and Industrial Technology Development Organization (NEDO).

In the nearly 2 years since the start of demonstration tests in March 2017, we have verified basic performance, controllability and operability (See Figure 3.) in an effort to commercialize oxygen-blown IGCC plants. As a result, we have successfully achieved our targets in all test items for the first step.

The results of these demonstration tests will contribute greatly to the reduction of carbon dioxide (CO<sub>2</sub>) emissions through higher efficiency, which is required for modern coal-fired power generation, and the improvement of load adjustment capabilities for handling fluctuations in output from renewable energy due to weather.




Figure 1 Oxygen-blown IGCC Demonstration Test Power Station (within the Osaki Power Station of Chugoku Electric Power Co., Inc.) where First Step Demonstration Tests were Completed

## 1. Overview

As a project subsidized by NEDO, OSAKI CoolGen Corporation is engaged in an "integrated coal gasification fuel cell combined cycle (IGFC) demonstration project" that aims to achieve revolutionary low carbon coal-fired power generation through the combination of IGFC, the ultimate high-efficiency generating technology, with CO<sub>2</sub> separation and capture technology, in order to greatly reduce CO<sub>2</sub> emissions during coal-fired power generation.

The IGFC demonstration project is comprised of a demonstration of oxygen-blown IGCC (first step), a demonstration of oxygen-blown IGCC with CO<sub>2</sub> separation and capture (second step), and a demonstration of IGFC with CO<sub>2</sub> separation and capture (third step). (See Figure 2.) We constructed a demonstration test facility within the grounds of the Osaki Power Station of The Chugoku Electric Power Co., Inc. During the demonstration tests, which started in March 2017, we gasified coal particles in a gasifier to operate a 1300°C-class gas turbine, while also using the heat generated to operate a steam turbine for combined cycle power generation. We verified performance, operability, reliability and economic feasibility as a coal-fired power generation system, with a target of achieving a net thermal efficiency of 40.5% (higher heating value) for oxygen-blown IGCC using a 1300°C- class gas turbine.



F Y	2012	2013	2014	2015	2016	2017	2018	2019	2020	2021	2022	
First Step Oxygen-Blown IGCC	Detailed design and construction					Demonstration						
Second Step Oxygen-Blown IGCC with CO <sub>2</sub> Capture					Detailed design and construction							
Third Step IGFC with CO <sub>2</sub> Capture								Detailed design and construction				

Figure 2 Overview and Overall Schedule for Integrated Coal Gasification Fuel Cell Combined Cycle (IGFC) Demonstration

## 2. Primary Results of Demonstration Tests

### ○ Basic performance, plant performance

We achieved a net thermal efficiency of 40.8% (HHV), which is the highest level of performance in the world for a 170,000 kW level demonstration plant. We forecast that a net thermal efficiency of approximately 46% will be achieved with a commercial plant that uses a 1500°C-class gas turbine (with a capacity of 2,000 to 3,000 tons of coal per day). Based on these results, we can expect to reduce CO<sub>2</sub> emissions by about 15% compared to ultra-supercritical pressure pulverized coal-fired power generation (USC).

### ○ Plant controllability & operability

We achieved a maximum load change rate of 16%/min, significantly exceeding the target. Furthermore, we confirmed stable operation at a net power output of 0 MW, indicating that power generation output can be controlled flexibly. We also verified a high level of operability when used as a power supply for handling sudden fluctuations in output, such as can be experienced with renewable energy as it is being introduced more broadly.

Item	Targets	Results
Basic performance (Plant performance)	➢ Net thermal efficiency: 40.5% (HHV)	➢ Net thermal efficiency: 40.8% (HHV) <span>Target achieved</span>
Basic performance (Environmental performance)	➢ SOx: 8 ppm ➢ NOx: 5 ppm ➢ Particulate: 3 mg/m <sup>3</sup> N (O <sub>2</sub> equivalent 16%)	➢ SOx: Less than 8 ppm ➢ NOx: Less than 5 ppm ➢ Particulate: Less than 3 mg/m <sup>3</sup> N (O <sub>2</sub> equivalent 16%) <span>Target achieved</span>
Coal variety compatibility	➢ Determination of compatible coal property range	➢ Tested 4 coal varieties and confirmed favorable compatibility ➢ Confirmed stable plant conditions while switching coal varieties during continuous operation <span>Target achieved</span>
Facility reliability	➢ Forecast of commercial plant-level annual plant utilization factor of 70% or higher (5,000-hour prolonged endurance test)	➢ Prolonged endurance test: 5,119 hours ➢ Continuous operation: 2,168 hours <span>Target achieved</span>
Plant controllability & operability	➢ Operating characteristics and controllability that are necessary for commercial thermal power station (Load change rate: 1 to 3%/min., etc.)	➢ Confirmed safe stoppage in emergency stop test ➢ Load change rate: Confirmed up to 16%/min. ➢ Confirmed stable operation with net power output at 0 MW ➢ Confirmed favorable operability in net power output control ➢ Obtained forecast of cold start-up time (GT start-up to rated load) of about 7 hours <span>Target achieved</span>
Economic feasibility	➢ Forecast that the generating cost at a commercial plant-level will be the same as or less than with pulverized coal power generation	➢ Confirmed the forecast that the generating cost at a commercial plant-level will be the same as with pulverized coal power generation <span>Target achieved</span>

	Fiscal Year	FY 2015	FY 2016	FY 2017	FY 2018
Demonstration tests	Confirmation of basic performance	3/28/2017 Demonstration tests started		7/7/2018 Achieved total endurance test time of 5,000 hours	
	Confirmation of reliability				
	Operability improvement test				
	Coal variety compatibility confirmation test			10/8/2018 Demonstration tests completed	
	Evaluation of economic feasibility				

Figure 3 Targets/Results of Oxygen-blown IGCC Demonstration Tests and the Test Schedule

### 3. Future Plans

During the second step (FY 2016 to FY 2020) we will add a CO<sub>2</sub> separation and capture unit to the oxygen-blown IGCC in the first step, in order to implement demonstration tests of IGCC with CO<sub>2</sub> separation and capture. We are currently moving forward with construction in order to start the demonstration tests in FY 2019.

Further, during the third step (FY 2018 to 2022) we plan to implement a demonstration project for IGFC with CO<sub>2</sub> separation and capture, by integrating fuel cells with the CO<sub>2</sub> separation and capture IGCC facility.

We will push forward steadily with this project and our efforts to achieve "revolutionary low carbon coal-fired power generation" while placing priority on ensuring safety and preserving the environment, in order to achieve the targets we have set for the "OSAKI CoolGen Project".

#### [Inquiries]

OSAKI CoolGen Corporation, General Affairs & Planning Department, General Affairs Group,  
TEL: +81-846-67-5250  
Environment Department, New Energy and Industrial Technology Development Organization  
(NEDO) TEL: +81-44-520-5293